

## I-580 WB Auxiliary Lane (Airway Boulevard to Fallon Road)

ACTIA 14B



### Project Sponsor:

Alameda County Congestion Management Agency (ACCMA)

### ACTIA Project Contact:

Stefan Garcia  
ACTIA Project Manager  
(510) 267-6127

### Project Description:

The project will construct an auxiliary lane on Westbound I-580 between Airway Boulevard and Fallon Road. The auxiliary lane will be constructed as part of a larger westbound project.

### Project Status Report:

The auxiliary lane on Westbound I-580 from Airway Boulevard to Fallon Road is included in the ACCMA Westbound I-580 High Occupancy Vehicle (HOV) Lane Project, currently in the environmental clearance and preliminary engineering phase. The limits of the Westbound I-580 HOV Lane Project includes the westbound auxiliary lane on I-580 between Airway Boulevard to Fallon Road. A Project Report and an Environmental Assessment/Initial Study (EA/IS) has been prepared by the ACCMA in cooperation with Caltrans.

### Recent Activities:

- Submittal of preliminary engineering documents to Caltrans in October 2008.
- Sponsor continued work on the environmental clearance phase.
- ACTIA Board approved a one year extension (thru 3/31/2010) to the environmental clearance deadline.
- The draft environmental document was released for public circulation on March 25, 2009 for a 30-day comment period. The comment period closed on April 24, 2009.
- Approval of draft Project Report in March 2009.
- Value Engineering studies were conducted in March 2009.

### Upcoming Activities:

- Continuing work on finalizing documentation for the environmental clearance phase related to resource agency permits.
- Preparation of final Project Report and final environmental document (May to August 2009)
- Approval of final Project Report and final environmental document in September 2009.
- Preparation of final design, anticipated to be constructed as two project segments.
- 100% PS&E is anticipated to be completed in summer 2010.

### Project Issues:

Issue	Action Plan
Environmental clearance work is ongoing.	Monitor deliverables and progress. Project is on schedule to meet ACTIA's environmental deadline.

**Project Cost/Funding (\$ x 1,000)**

<b>Cost Estimate* by Phase</b>		<b>Funding</b>	
Scoping	\$ -	Measure B	\$ 2,686
PE/Environmental	\$ 800	Federal	
Final Design (PS&E)	\$ 700	State	
Right-of-Way	\$ -	Regional	
Utility Relocation	\$ -	Local	\$ 2,354
Construction	\$ 3,540	Other	
Equipment Purchase	\$ -		
<b>Total</b>	<b>\$ 5,040</b>	<b>Total</b>	<b>\$ 5,040</b>

\* Cost estimate for ACTIA 14B scope only.  
Local Funding Includes: CMA 580 Corridor Funds - \$2.354 million

**Project Schedule by Phase**

Project Phase	Schedule	2006	2007	2008	2009	2010	2011	2012	2013
PE/ Environmental	11/06 - 11/09		—————						
Final Design (PS&E)	01/08 - 03/11			—————					
Right-of-Way	01/09 - 03/11				—————				
Construction	08/11 - 10/13						—————		

\* Schedule data from State CMIA program.