

Westgate Parkway Extension

ACTIA 18B



Project Sponsor:

City of San Leandro (COSL)

ACTIA Project Contact:

Arun Goel
ACTIA Project Manager
(510) 267-6129

Project Description:

The Project extends Westgate Parkway from Davis Street to Williams Street along the edge of the Westgate Shopping Center. Stage 1 of this project is complete.

Project Status Report:

The City of San Leandro is implementing the project in two stages. Construction of Stage 1, the southerly portion of Westgate Parkway extension to Williams Street, was completed. The scope development for Stage 2 is underway and is being studied in the larger context of the I-880/Davis Street Interchange modifications as it relates to the I-880 Southbound High Occupancy Vehicle (HOV) Lane Extension. The City of San Leandro has completed a draft conceptual analysis and presented the information to ACTIA staff for review.

Recent Activities:

- ACTIA has responded to the City in general agreement with the proposed scope revision for Stage 2, but has requested more detailed scope, schedule, and budget information.
- The City of San Leandro held an Open House meeting on May 27, 2009.

Upcoming Activities:

- Follow up coordination with City staff regarding request for additional scope, schedule, and budget information.
- Review and comment on draft Project Study Report (PSR).

Project Issues:






Issue	Action Plan
COSL/ACTIA negotiating scope for Stage 2.	Review City's detailed scope, schedule and budget information when provided.

Project Cost/Funding (\$ x 1,000)

Cost Estimate by Phase	
Scoping	\$ 103
PE/Environmental	
Final Design (PS&E)	\$ 221
Right-of-Way	\$ 129
Utility Relocation	\$ 30
Construction	\$ 2,252
Equipment Purchase	
Total	\$ 2,735

Funding	
Measure B	\$ 2,788
Federal	\$ -
State	\$ -
Regional	\$ -
Local	\$ -
Other	\$ -
Total	\$ 2,788

Project Schedule by Phase

<i>Project Phase</i>	<i>Schedule</i>	2006	2007	2008	2009	2010	2011	2012	2013
Scoping	02/05 - 06/09								
PE/ Environmental	04/09 - 10/09								
Final Design (PS&E)	06/09 - 05/10								
Right-of-Way	04/09 - 05/10								
Utility Relocation	09/10 - 06/11								
Construction	09/10 - 06/11					