

I-880/Broadway - Jackson Interchange Improvement

ACTIA 10



Project Sponsor:

City of Alameda

ACTIA Project Contact:

Michele Bellows
ACTIA Project Manager
(510) 267-6114

Project Description:

The project currently involves project development work to identify improvements between I-880, I-980 and local Oakland streets including access to and from the Posey/Webster Tubes which provide access to the island of Alameda. The improvements are intended to enhance or replace access to and from the freeways in the area of the existing Broadway and Jackson Street interchanges.

Project Status Report:

The City of Alameda completed a Feasibility Study in April 2006 that evaluated concepts to provide improved direct access to I-880 from the Posey/Webster Tubes. The study recommended the preparation of a Caltrans Project Study Report (PSR) to further evaluate and refine a number of options. PSR development work started in early 2007 and is expected to be complete by late 2009.

Recent Activities:

- Staff received authorization to release a Request for Proposal (RFP) for a dedicated Project Manager to lead the project through community consensus building. The RFP was released on April 24, 2009, and two proposals were received. Interviews will be held in late June 2009.
- Caltrans review comments on the PSR are being evaluated.

Upcoming Activities:

- Interviews will be held in late June 2009 for the Project Manager.
- Coordination with Caltrans regarding the draft PSR review.

Project Issues:

Issue	Action Plan
Potential conflict with a proposed development at 7th & Harrison Streets in the City of Oakland.	Provide information to Oakland staff for coordination with development team.

Project Cost/Funding (\$ x 1,000)

Cost Estimate by Phase	
Scoping	\$ 1,850
PE/Environmental	\$ 2,500
Final Design (PS&E)	TBD
Right-of-Way	TBD
Utility Relocation	TBD
Construction	TBD
Equipment Purchase	TBD
Total	\$ 4,350

Funding	
Measure B	\$ 8,101
Federal	\$ -
State (STIP-RIP)	\$ 6,000
Regional	\$ -
Local	\$ -
Other	\$ -
Total	\$ 14,101

Project Schedule by Phase

<i>Project Phase</i>	<i>Schedule</i>	2006	2007	2008	2009	2010	2011	2012	2013
Scoping (PSR)	01/03 - 06/10	—————							
PE/ Environmental	TBD								
Final Design (PS&E)	TBD								
Right-of-Way	TBD								
Construction	TBD								