

I-580 WB Auxiliary Lane (Airway Boulevard to Fallon Road)

ACTIA 14B



Project Sponsor:

Alameda County Congestion Management Agency (ACCMA)

ACTIA Project Contact:

Stefan Garcia
ACTIA Project Manager
(510) 267-6127

Project Description:

The project will construct an auxiliary lane on Westbound I-580 between Airway Boulevard and Fallon Road. The auxiliary lane will be constructed as part of a larger westbound project.

Project Status Report:

The auxiliary lane on Westbound I-580 from Airway Boulevard to Fallon Road is included in the ACCMA Westbound I-580 High Occupancy Vehicle (HOV) Lane Project, currently in the environmental clearance and preliminary engineering phase. The limits of the Westbound I-580 HOV Lane Project include the westbound auxiliary lane on I-580 between Airway Boulevard to Fallon Road. A Project Report and an Environmental Assessment/Initial Study (EA/IS) has been prepared by the ACCMA in cooperation with Caltrans, and is expected to result in a Mitigated Negative Declaration/Finding of No Significant Impact (MND/FONSI). The Westbound I-580 HOV Lane project is anticipated to be developed and constructed as two HOV Lane segments and an auxiliary lane segment. The western HOV segment will include the westbound auxiliary lane on I-580 between Airway Boulevard and Fallon Road.

Recent Activities:

- Submittal of preliminary engineering documents to Caltrans in October 2008.
- The draft environmental document circulated to the public on March 25, 2009 for a 30-day comment period.
- Approval of draft Project Report in March 2009.
- Value Engineering studies were conducted in March 2009.
- Preparation of final Project Report and final environmental document (May to August 2009).
- The project CEQA and NEPA environmental document (NegDec/FONSI) were certified on October 16, 2009.
- The final Project Report was submitted for approval by Caltrans.
- 65% PS&E submittal for the eastern and western HOV segments in December 2009.

Upcoming Activities:

- Approval of final Project Report and final filing of the environmental document are anticipated in January/February 2010.
- Preparation of final design, anticipated to be constructed as three project segments.
- 100% PS&E submittal for all segments is anticipated in summer 2010.

Project Issues:

Issue	Action Plan
Project development and final design work is ongoing.	Monitor deliverables and progress. Project is currently on schedule.

Project Cost/Funding (\$ x 1,000)

Cost Estimate* by Phase	
Scoping	\$ -
PE/Environmental	\$ 800
Final Design (PS&E)	\$ 700
Right-of-Way	\$ -
Utility Relocation	\$ -
Construction	\$ 3,540
Equipment Purchase	\$ -
Total	\$ 5,040

Funding	
Measure B	\$ 2,686
Federal	
State	
Regional	
Local	\$ 2,354
Other	
Total	\$ 5,040

* Cost estimate for ACTIA 14B scope only.
Local Funding Includes: CMA 580 Corridor Funds - \$2.354 million

Project Schedule by Phase

Project Phase	Schedule	2006	2007	2008	2009	2010	2011	2012	2013
PE/ Environmental	11/06 - 11/09		_____	_____	_____				
Final Design (PS&E)	01/08 - 03/11			_____	_____	_____			
Right-of-Way	01/09 - 03/11				_____	_____			
Construction	08/11 - 10/13						_____	_____	_____

* Schedule data from State CMIA program.

View of Interstate 580 looking east from Fallon Road towards Airway Boulevard
The I-580 eastbound HOV projects are reconstructing the 580 median in a first step towards creating necessary width for the future I-580 westbound HOV and auxiliary lanes (11/09)

