

## Westgate Parkway Extension

ACTIA 18B



### Project Sponsor:

City of San Leandro (COSL)

### ACTIA Project Contact:

Arun Goel  
ACTIA Project Manager  
(510) 267-6129

### Project Description:

The Project extends Westgate Parkway from Davis Street to Williams Street along the edge of the Westgate Shopping Center. Stage 1 of this project is complete.

### Project Status Report:

The City of San Leandro is implementing the project in two stages. Construction of Stage 1, the southerly portion of Westgate Parkway extension to Williams Street, was completed. The scope development for Stage 2 is underway and is being studied in the larger context of the I-880/Davis Street Interchange modifications as it relates to the I-880 Southbound High Occupancy Vehicle (HOV) Lane Extension. The City of San Leandro has completed a draft conceptual analysis and presented the information to ACTIA staff for review.

### Recent Activities:

- ACTIA has responded to the City in general agreement with the proposed scope revision for Stage 2, but has requested more detailed scope, schedule, and budget information.
- The City of San Leandro held an Open House meeting on May 27, 2009.
- CMA will incorporate the Davis Street Overcrossing in the I-880/HOV project. The neighborhood rejected the proposed connection of Westgate to Davis Str. at the off-ramp intersection and therefore the City will not continue to work towards direct access to Davis Street. However, the City is proposing improvement to the existing access to Westgate via Timothy Street, including the incorporation of a pedestrian bridge over Davis Street at Timothy Street.
- The Authority Board approved City staff's request for additional scope in December 2009.

### Upcoming Activities:

- Develop preliminary layout and costs for connection between Davis and Timothy Streets, and increased storage on Davis. Preliminary design of pedestrian bridge is underway. Public input will be solicited for the bridge. This improvement will improve the performance of Westgate Parkway.
- City will request public input once preliminary design is complete.

### Project Issues:

Issue	Action Plan
None at this time.	

**Project Cost/Funding (\$ x 1,000)**

<b>Cost Estimate by Phase</b>	
Scoping	\$ 103
PE/Environmental	
Final Design (PS&E)	\$ 271
Right-of-Way	\$ 79
Utility Relocation	\$ 31
Construction	\$ 2,252
Equipment Purchase	
<b>Total</b>	<b>\$ 2,736</b>

<b>Funding</b>	
Measure B	\$ 2,788
Federal	\$ -
State	\$ -
Regional	\$ -
Local	\$ -
Other	\$ -
<b>Total</b>	<b>\$ 2,788</b>

**Project Schedule by Phase**

<i>Project Phase</i>	<i>Schedule</i>	2006	2007	2008	2009	2010	2011	2012	2013
Scoping	02/05 - 06/09	—————							
PE/ Environmental	04/09 - 10/09				—				
Final Design (PS&E)	10/09 - 12/10					———			
Right-of-Way	07/09 - 12/09				———				
Utility Relocation	01/11 - 04/11						—		
Construction	01/11 - 02/12						—————		