

Route 84 Expressway

ACTIA 24



Project Sponsor:

City of Livermore

ACTIA Project Contact:

Michele Bellows
ACTIA Project Manager
(510) 267-6114

Project Description:

The project involves widening a 4.6-mile section of State Route 84 (Isabel Avenue) from Ruby Hill Drive to Jack London Boulevard from two lanes to four lanes and six lanes.

Project Status Report:

A Project Study Report (PSR) was sponsored by the Tri-Valley Transportation Council (TVTC) to improve the Route 84 Corridor between I-680 and I-580 through the Isabel Avenue corridor. The PSR was approved in Fall 2003, and identified several improvement projects that could be constructed in stages, as funding became available. ACTIA, with the City of Livermore, is managing the design phase of the Route 84 Expressway project. Design, at-risk, began in August 2007. US Fish and Wildlife Service issued a biological opinion in February 2008. Environmental clearance was completed in August 2008.

Recent Activities:

- The design consultant is developing the 95% design plans and specifications and is addressing responses to the 65% design comments from Caltrans and the constructability review.
- A consultant was selected to conduct constructability and biddability reviews of the plans.

Upcoming Activities:

- Continue development of design.
- Continue coordination with PG&E for utility relocation.

Project Issues:

Issue	Action Plan
PG&E utility relocations.	Continue to coordinate with PG&E and City of Livermore to determine best relocation areas.
Quarry impacts to project.	Continue to coordinate with Quarry and Zone 7 to finalize setback and access issues.

Project Cost/Funding (\$ x 1,000)

Cost Estimate by Phase		Funding	
Scoping	\$ -	Measure B	\$ 96,459
PE/Environmental	\$ 2,500	Federal	\$ -
Final Design (PS&E)	\$ 9,000	State	\$ -
Right-of-Way	\$ 7,700	Regional	\$ -
Utility Relocation	\$ 6,500	Local	\$ 10,000
Construction	\$ 96,600	Other	\$ 20,651
Landscaping & Mitigation	\$ 4,810		\$ -
Total	\$ 127,110	Total	\$ 127,110

Local Funding Includes: TVTC Funds - \$10 million

Project Schedule by Phase

Project Phase	Schedule	2006	2007	2008	2009	2010	2011	2012	2013
PE/ Environmental	01/05 - 08/08	—————							
Final Design (PS&E)	08/07 - 01/11		—————						
Right-of-Way	02/08 - 07/11			—————					
Utility Relocation	08/11 - 03/12						—		
Construction	10/11 - 09/13						—————		