

E. 14th Street/Hesperian Boulevard/150th Street Intersection Improvements

ACTIA 19



Project Sponsor:
City of San Leandro (COSL)

ACTIA Project Contact:
Arun Goel
ACTIA Project Manager
(510) 267-6129

Project Description:
The project involves constructing improvements in the area of East 14th Street, Hesperian Boulevard and 150th Avenue. The improvements include adding turn lanes, constructing bus stop pockets and reconfiguring existing lanes.

Project Status Report:

The City of San Leandro has completed the Scoping Summary Report that identifies the proposed project, the estimated project cost and proposed implementation schedule. Environmental clearance was obtained in November 2005. The City has hired a consultant to monitor ground water conditions on a parcel which is required for right-of-way (ROW) acquisition. A Remedial Action Plan for property clean-up has been approved by Alameda County. COSL is working with property owners regarding implementation of hazardous material clean-up.

Recent Activities:

- City is preparing for start of ROW acquisition.

Upcoming Activities:

- Commence property acquisition activities.
- City will initiate the Final Design Phase on the project.

Project Issues:

Issue	Action Plan
None at this time.	

Project Cost/Funding (\$ x 1,000)

Cost Estimate by Phase	
Scoping	\$ 89
PE/Environmental	\$ 41
Final Design (PS&E)	\$ 347
Right-of-Way	\$ 1,361
Utility Relocation	\$ 62
Construction	\$ 1,200
Equipment Purchase	\$ -
Total	\$ 3,100

Funding	
Measure B	\$ 1,030
Federal	\$ -
State	\$ -
Regional	\$ -
Local	\$ 2,077
Other	\$ -
Total	\$ 3,107

Local Funding Includes: City of San Leandro - \$2.077 million

Project Schedule by Phase

Project Phase	Schedule	2006	2007	2008	2009	2010	2011	2012	2013
Scoping	07/96 - 10/04								
PE/ Environmental	11/04 - 06/09	—————							
Final Design (PS&E)	06/09 - 07/10				———				
Right-of-Way	06/09 - 07/10				———				
Utility Relocation	08/09 - 04/11				—————				
Construction	12/10 - 11/11						———		