

I-880/Broadway - Jackson Interchange Improvement

ACTIA 10



Project Sponsor:

City of Alameda

ACTIA Project Contact:

Dave Dickinson
ACTIA Project Manager
(925) 948-5631

Project Description:

The project includes development work to identify improvements between I-880, I-980 and local Oakland streets including access to and from the Posey/Webster Tubes which provide access to the island of Alameda. The improvements are intended to enhance or replace access to and from the freeways in the area of the existing Broadway and Jackson Street interchanges.

Project Status Report:

The City of Alameda completed a Feasibility Study in April 2006 that evaluated concepts to provide improved direct access to I-880 from the Posey/Webster Tubes. The study recommended the preparation of a Caltrans Project Study Report (PSR) to further evaluate and refine a number of options. PSR development work is almost complete and is expected to be finalized by mid - 2010. An additional focused study is underway to refine elements of the concept that impact adjacent communities.

Recent Activities:

- Coordination with Caltrans regarding the PSR comments and responses.
- An independent feasibility study has commenced to evaluate a direct access option from the Posey Tube to NB I-880, dubbed the "Horseshoe."

Upcoming Activities:

- Continued evaluation of the Horseshoe and alternative options.
- Approval of the PSR.

Project Issues:

Issue	Action Plan
Community concerns regarding impacts along 6th Street due to proposed project elements	Coordination with representatives of Chinatown community, City of Alameda, City of Oakland, Caltrans and ACTIA

Project Cost/Funding (\$ x 1,000)

Cost Estimate by Phase	
Scoping	\$ 1,850
PE/Environmental	\$ 2,500
Final Design (PS&E)	TBD
Right-of-Way	TBD
Utility Relocation	TBD
Construction	TBD
Equipment Purchase	TBD
Total	\$ 4,350

Funding	
Measure B	\$ 8,101
Federal	\$ -
State (STIP-RIP)	\$ 6,000
Regional	\$ -
Local	\$ -
Other	\$ -
Total	\$ 14,101

Project Schedule by Phase

<i>Project Phase</i>	<i>Schedule</i>	2006	2007	2008	2009	2010	2011	2012	2013	
Scoping (PSR)	01/03 - 06/10	—————								
PE/ Environmental	TBD									
Final Design (PS&E)	TBD									
Right-of-Way	TBD									
Construction	TBD									