

I-880/Washington Avenue Interchange Improvement

ACTIA 11



Project Sponsor:

City of San Leandro

ACTIA Project Contact:

Arun Goel
 ACTIA Project Manager
 (510) 267-6129

Project Description:

The project involves improving access between Washington Avenue and I-880. The initial phase improvements include widening the southbound I-880 on-ramp, modifying the signals along Washington Avenue at Beatrice Street and Fargo Avenue, and widening northbound Washington Avenue to accommodate increased turning movements.

Project Status Report:

Caltrans and the City of San Leandro have reached agreement to construct the project in phases. The City will construct the I-880/Washington on-ramp and intersection improvements. Design and right-of-way (ROW) activities are being finalized. The City of San Leandro will administer the construction. Caltrans will widen the I-880/Washington off-ramp as funding becomes available. The construction contract was awarded on February 2, 2009, with completion scheduled for the end of 2009.

Recent Activities:

- The City of San Leandro has combined this project with its federally funded Washington Avenue overlay project. Federal contracting requirements will be used for this contract. The combined construction contract was advertised on November 4, 2008.
- Bids were opened on December 16, 2008. Eleven bids were received and seven bids were below the Engineer's Estimate. The San Leandro City Council awarded the contract to Bay Cities Paving and Grading, Inc. on February 2, 2009 (approximately 17% below Engineer's Estimate).
- The Preconstruction meeting occurred on April 8, 2009. Contractor mobilized on May 11, 2009.
- Aerially Deposited Lead (ADL) soil was excavated, sampled, and off-hauled
- PG&E relocation work was completed.

Upcoming Activities:

- Project currently in construction with an anticipated completion in December 2009.
- Completion of new signal will be done after the pavement work is complete.

Project Issues:

Issue	Action Plan
None at this time	

Project Cost/Funding (\$ x 1,000)

Cost Estimate by Phase		Funding	
Scoping	\$ 135	Measure B	\$ 1,335
PE/Environmental	\$ 20	Federal	\$ -
Final Design (PS&E)	\$ 340	State	\$ -
Right-of-Way	\$ 60	Regional	\$ -
Utility Relocation	\$ -	Local	\$ 915
Construction	\$ 1,695	Other	\$ -
Equipment Purchase	\$ -		
Total	\$ 2,250	Total	\$ 2,250

Local Funding Includes: Greenhouse Market - \$215,000; City of San Leandro - \$700,000

Project Schedule by Phase

Project Phase	Schedule	2006	2007	2008	2009	2010	2011	2012	2013
Scoping	08/02 - 12/04								
PE/ Environmental	08/05 - 05/08	█							
Final Design (PS&E)	10/05 - 05/08	█							
Right-of-Way	09/05 - 12/07	█							
Construction	04/09 - 12/09				█				