

## I-880/Washington Avenue Interchange Improvement

ACTIA 11



### Project Sponsor:

City of San Leandro

### ACTIA Project Contact:

Arun Goel  
ACTIA Project Manager  
(510) 267-6129

### Project Description:

The project involves improving access between Washington Avenue and I-880. The initial phase improvements include widening the southbound I-880 on-ramp, modifying the signals along Washington Avenue at Beatrice Street and Fargo Avenue, and widening northbound Washington Avenue to accommodate increased turning movements.

### Project Status Report:

Caltrans and the City of San Leandro have reached agreement to construct the project in phases. The City will construct the I-880/Washington on-ramp and intersection improvements. Design and right-of-way (ROW) activities are being finalized. The City of San Leandro will administer the construction. Caltrans will widen the I-880/Washington off-ramp as funding becomes available.

### Recent Activities:

- The City of San Leandro has combined this project with its federally funded Washington Avenue overlay project. Federal contracting requirements will be used for this contract. The combined construction contract was advertised on November 4, 2008.
- Bids were opened on December 16, 2008. Eleven bids were received and seven bids were below the Engineer's Estimate. The San Leandro City Council awarded the contract to Bay Cities Paving and Grading, Inc. on February 2, 2009. (Approximately 17% below Engineer's Estimate)
- The Preconstruction meeting occurred on April 8, 2009. Contractor mobilized on May 11, 2009.

### Upcoming Activities:

- Project currently in construction with an anticipated completion in Fall 2009.

### Project Issues:

Issue	Action Plan
None at this time.	

**Project Cost/Funding (\$ x 1,000 )**

<b>Cost Estimate by Phase</b>	
Scoping	\$ 135
PE/Environmental	\$ 20
Final Design (PS&E)	\$ 340
Right-of-Way	\$ 60
Utility Relocation	\$ -
Construction	\$ 1,695
Equipment Purchase	\$ -
<b>Total</b>	<b>\$ 2,250</b>

<b>Funding</b>	
Measure B	\$ 1,335
Federal	\$ -
State	\$ -
Regional	\$ -
Local	\$ 915
Other	\$ -
<b>Total</b>	<b>\$ 2,250</b>

Local Funding Includes: Greenhouse Market - \$215,000; City of San Leandro - \$700,000

**Project Schedule by Phase**

Project Phase	Schedule	2006	2007	2008	2009	2010	2011	2012	2013
Scoping	08/02 - 12/04								
PE/ Environmental	08/05 - 01/06	-							
Final Design (PS&E)	02/05 - 05/08	—							
Right-of-Way	09/05 - 12/07	—							
Construction	04/09 - 11/09				—				