

Lewelling/East Lewelling Boulevard Widening

ACTIA 13



Project Sponsor:

County of Alameda Public Works Agency

ACTIA Project Contact:

Arun Goel
ACTIA Project Manager
(510) 267-6129

Project Description:

The project involves widening Lewelling Boulevard/East Lewelling Boulevard between Hesperian Boulevard and Meekland Avenue from two lanes to four lanes and constructing a median island, curbs, gutters, sidewalks and other associated improvements.

Project Status Report:

Alameda County has completed the final plan line study and prepared a Project Study Report (PSR). The Environmental Document was approved by the County Board of Supervisors in March 2005. Design and right-of-way (ROW) activities are underway. Construction is anticipated to start during Fall 2009. This project is part of a larger scope of improvements to widen East Lewelling Boulevard to East 14th Street and to underground utilities within the project limits, and also includes the remainder of the San Leandro sponsored project at the intersection of Hesperian and Lewelling Boulevards.

Recent Activities:

- Project development activities have continued. The roadway project design is being coordinated with the concurrent utility undergrounding project.
- ROW acquisition activities, including condemnation proceedings, are underway.
- Coordination between the County and the City of San Leandro to incorporate ACTIA 17B into ACTIA 13.
- The project was approved for advertisement by the County Board of Supervisor's on April 28, 2009.

Upcoming Activities:

- Finalize the preparation of the Plans, Specifications and Estimates (PS&E).
- Incorporate improvements programmed under ACTIA Project No. 17B into this project. The recently incorporated San Leandro project element includes adding an eastbound left turn lane from Lewelling Boulevard onto northbound Hesperian Boulevard. This incorporation will necessitate an amendment to the Project Specific Funding Agreement.
- Continue ROW acquisition activities.
- Incorporate ACTIA's Local Business Contract Equity (LBCE) Program into the County's contracting plan for the project. Construction contract goals will be 60% LBE and 20% SLBE.
- The County will advertise the project for construction late June to early July 2009.

Project Issues:

Issue	Action Plan
Coordination with utility undergrounding project.	Maintain a segregation between the roadway improvements and the utility undergrounding work for the purposes of funding.

Project Cost/Funding (\$ x 1,000)

Cost Estimate by Phase		Funding	
Scoping	\$ 586	Measure B	\$ 13,104
PE/Environmental	\$ 604	Federal	\$ -
Final Design (PS&E)	\$ 570	State	\$ 4,290
Right-of-Way	\$ 8,650	Regional	\$ -
Utility Relocation	\$ 4,870	Local	\$ 12,130
Construction	\$ 14,350	Other	\$ -
Equipment Purchase	\$ -		\$ -
Total	\$ 29,630	Total	\$ 29,524

State Funding Includes: BTA - \$290,000; Prop. 1B - \$4 million
 Local Funding Includes: Alameda County - \$12.071 million; TFCA - \$59,000

Project Schedule by Phase

Project Phase	Schedule	2006	2007	2008	2009	2010	2011	2012	2013
Scoping	06/01 - 04/04								
PE/ Environmental	05/04 - 06/05								
Final Design (PS&E)	03/05 - 04/09		—————						
Right-of-Way	10/06 - 12/10		—————						
Utility Relocation	07/09 -12/10				—————				
Construction	07/09 -06/11				—————				